

ID	Task Name	Duration	Start	Finish
29	Pour Basement Slab	1 day	Wed 2/18/09	Wed 2/18/09
30	Contractor Walk-through Inspection	1 day	Thu 2/19/09	Thu 2/19/09
31	Framing	19 days	Fri 2/13/09	Wed 3/11/09
32	Order Framing & Roofing Material Package	1 day	Fri 2/13/09	Fri 2/13/09
33	Frame Floor & Walls	7 days	Fri 2/20/09	Mon 3/2/09
34	Install / Buil Roof System	4 days	Tue 3/3/09	Fri 3/6/09
35	Install Windows & Ext. Doors	2 days	Mon 3/9/09	Tue 3/10/09
36	Framing & Windows Inspection	1 day	Wed 3/11/09	Wed 3/11/09
37	Contractor Walk-through Inspection	1 day	Thu 3/12/09	Thu 3/12/09
38	Rough-ins	10 days	Fri 3/13/09	Thu 3/26/09
39	HVAC Rough In	2 days	Fri 3/13/09	Mon 3/16/09
40	Plumbing Rough In	2 days	Fri 3/13/09	Mon 3/16/09
41	Electrical Rough In	3 days	Thu 3/19/09	Mon 3/23/09
42	Specialy Rough Ins	1 day	Fri 3/13/09	Fri 3/13/09
43	Central Vacuum	1 day	Fri 3/13/09	Fri 3/13/09
44	Alarm System	1 day	Fri 3/13/09	Fri 3/13/09
45	Television System	1 day	Fri 3/13/09	Fri 3/13/09
46	Home Networking System	1 day	Fri 3/13/09	Fri 3/13/09
47	Audio Visual System	1 day	Fri 3/13/09	Fri 3/13/09
48	Contractor Walk-through Inspection	1 day	Tue 3/24/09	Tue 3/24/09
49	Rough In Inspections	2 days	Wed 3/25/09	Thu 3/26/09
50	Exterior Finishes	15 days	Mon 3/9/09	Fri 3/27/09
51	Order Exterior Siding Materials	1 day	Mon 3/9/09	Mon 3/9/09
52	Install Siding	7 days	Tue 3/10/09	Wed 3/18/09
53	Exterior Trim	2 days	Thu 3/19/09	Fri 3/20/09
54	Brick / Rock Veneer	5 days	Mon 3/23/09	Fri 3/27/09
55	Contractor Walk-through Inspection	1 day	Mon 3/30/09	Mon 3/30/09
56	Interior Finishes	53 days	Tue 3/10/09	Thu 5/21/09

Project: Perm_Ave_27
Date: Wed 9/9/08

Task		Rolled Up Task		External Tasks	
Critical Task		Rolled Up Critical Task		Project Summary	
Progress		Rolled Up Milestone		Group By Summary	
Milestone		Rolled Up Progress		Deadline	
Summary		Split			

ID	Task Name	Duration	Start	Finish
1	Construction of Home	117 days	Thu 1/1/09	Fri 6/12/09
2	Permitting Process & Site Preparation	23 days	Thu 1/1/09	Mon 2/2/09
3	Prepare a Site Plan	6 days	Thu 1/1/09	Thu 1/8/09
4	Review Survey of Lot	2 days	Thu 1/1/09	Fri 1/2/09
5	Walk Lot	1 day	Mon 1/5/09	Mon 1/5/09
6	Draw Detailed Site Plan	2 days	Tue 1/6/09	Wed 1/7/09
7	Flag Desired House Site	1 day	Thu 1/8/09	Thu 1/8/09
8	Flag Septic Field, if necessary	1 day	Thu 1/8/09	Thu 1/8/09
9	Acquire Permits	10 days	Fri 1/9/09	Thu 1/22/09
10	Acquire Zoning Permit	2 days	Fri 1/9/09	Mon 1/12/09
11	Acquire Septic System Permit	5 days	Tue 1/13/09	Mon 1/19/09
12	Acquire Erosion Control Permit	5 days	Tue 1/13/09	Mon 1/19/09
13	Acquire Building Permit	3 days	Tue 1/20/09	Thu 1/22/09
14	Site Preparation	7 days	Fri 1/23/09	Mon 2/2/09
15	Install Sedimentation Control System	2 days	Fri 1/23/09	Mon 1/26/09
16	Clear Unwanted Vegetation & Debris	2 days	Tue 1/27/09	Wed 1/28/09
17	Rough Grading for House Site	2 days	Thu 1/29/09	Fri 1/30/09
18	Install Temporary Power Service	1 day	Mon 2/2/09	Mon 2/2/09
19	Contractor Walk-through Inspection	1 day	Mon 2/2/09	Mon 2/2/09
20	Foundation, Framing, & Rough-in Stage	40 days	Tue 2/3/09	Mon 3/30/09
21	Foundation	12 days	Tue 2/3/09	Wed 2/18/09
22	Stake & Dig Footings	1 day	Tue 2/3/09	Tue 2/3/09
23	Footing Inspection	1 day	Wed 2/4/09	Wed 2/4/09
24	Pour Footing	1 day	Thu 2/5/09	Thu 2/5/09
25	Build Foundation	5 days	Fri 2/6/09	Thu 2/12/09
26	Termite Treatment	1 day	Fri 2/13/09	Fri 2/13/09
27	Basement Slab Preparation	1 day	Mon 2/16/09	Mon 2/16/09
28	Slab Inspection	1 day	Tue 2/17/09	Tue 2/17/09

Project: Penn_Ave_27
Date: Wed 5/6/08

Task		Rollup Task		External Tasks	
Critical Task		Rollup Critical Task		Project Summary	
Progress		Rollup Milestone		Group By Summary	
Milestone		Rollup Progress		Deadline	
Summary		Spot			

ID	Task Name	Duration	Start	Finish
57	Insulation	13 days	Fri 3/13/09	Tue 3/31/09
58	Order Insulation Materials	1 day	Fri 3/13/09	Fri 3/13/09
59	Install Insulation in Walls & Floors	2 days	Fri 3/27/09	Mon 3/30/09
60	Insulation Inspection	1 day	Tue 3/31/09	Tue 3/31/09
61	Contractor Walk-through Inspection	1 day	Wed 4/1/09	Wed 4/1/09
62	Drywall	16 days	Fri 3/27/09	Fri 4/17/09
63	Order Drywall Materials	1 day	Fri 3/27/09	Fri 3/27/09
64	Hang Drywall	5 days	Thu 4/2/09	Wed 4/8/09
65	Finish Drywall	7 days	Thu 4/9/09	Fri 4/17/09
66	Contractor Walk-through Inspection	1 day	Mon 4/20/09	Mon 4/20/09
67	Interior Trim	13 days	Thu 4/9/09	Mon 4/27/09
68	Order Trim Package	1 day	Thu 4/9/09	Thu 4/9/09
69	Install Interior Trim	5 days	Tue 4/21/09	Mon 4/27/09
70	Contractor Walk-through Inspection	1 day	Tue 4/28/09	Tue 4/28/09
71	Cabinets	17 days	Fri 3/13/09	Mon 4/6/09
72	Order Cabinets	1 day	Fri 3/13/09	Fri 3/13/09
73	Cabinet Build Time	15 days	Mon 3/16/09	Fri 4/3/09
74	Install Cabinets	1 day	Mon 4/6/09	Mon 4/6/09
75	Contractor Walk-through Inspection	1 day	Tue 4/7/09	Tue 4/7/09
76	Painting	41 days	Tue 3/10/09	Tue 5/5/09
77	Order Exterior Painting Materials	1 day	Tue 3/10/09	Tue 3/10/09
78	Paint Exterior of Home	5 days	Tue 3/31/09	Mon 4/6/09
79	Order Interior Paint Materials	1 day	Thu 4/9/09	Thu 4/9/09
80	Paint Interior of Home	5 days	Wed 4/29/09	Tue 5/5/09
81	Contractor Walk-through Inspection	1 day	Wed 5/6/09	Wed 5/6/09
82	Flooring	26 days	Fri 4/10/09	Fri 5/15/09
83	Order Flooring Materials	1 day	Fri 4/10/09	Fri 4/10/09
84	Install Ceramic Tile / Vinyl in Kitchen & Baths	3 days	Thu 5/7/09	Mon 5/11/09

Project: Park Ave_27
Date: Wed 5/6/09

Task		Roll Up Task		External Tasks	
Critical Task		Roll Up Critical Task		Project Summary	
Progress		Roll Up Milestone		Group By Summary	
Milestone		Roll Up Progress		Deadline	
Summary		Spot			

ID	Task Name	Duration	Start	Finish
85	Install Hardwoods & Carpeting	4 days	Tue 5/12/09	Fri 5/15/09
86	Contractor Walk-through Inspection	1 day	Mon 5/18/09	Mon 5/18/09
87	Finish HVAC, Plumbing, Electrical & Specialty Rough Ins	31 days	Wed 4/8/09	Wed 5/20/09
88	Finish HVAC	2 days	Wed 4/8/09	Thu 4/9/09
89	Finish Plumbing	2 days	Tue 5/12/09	Wed 5/13/09
90	Finish Electrical	3 days	Thu 5/14/09	Mon 5/18/09
91	Finish Specialty Items	5 days	Thu 5/14/09	Wed 5/20/09
92	Finish Insulation	1 day	Tue 4/21/09	Tue 4/21/09
93	Contractor Walk-through Inspection	1 day	Thu 5/21/09	Thu 5/21/09
94	Trim Finishes	6 days	Thu 5/7/09	Thu 5/14/09
95	Install Door Hardware	2 days	Thu 5/7/09	Fri 5/8/09
96	Install Bathroom Hardware & Accessories	1 day	Thu 5/14/09	Thu 5/14/09
97	Contractor Walk-through Inspection	1 day	Fri 5/15/09	Fri 5/15/09
98	Exterior Work & Finishes	20 days	Tue 3/31/09	Mon 4/27/09
99	Final Rough Grade	2 days	Thu 4/9/09	Fri 4/10/09
100	Contractor Walk-through Inspection	1 day	Mon 4/13/09	Mon 4/13/09
101	Concrete Work	4 days	Tue 4/14/09	Fri 4/17/09
102	Grade for Driveway & Patios	2 days	Tue 4/14/09	Wed 4/15/09
103	Pour Driveway & Patios	2 days	Thu 4/16/09	Fri 4/17/09
104	Decking	5 days	Tue 4/14/09	Mon 4/20/09
105	Order Decking Materials	3 days	Tue 4/14/09	Thu 4/16/09
106	Build Decks	2 days	Fri 4/17/09	Mon 4/20/09
107	Gutters	2 days	Tue 3/31/09	Wed 4/1/09
108	Contractor Walk-through Inspection	1 day	Tue 4/21/09	Tue 4/21/09
109	Finish Grade	2 days	Wed 4/22/09	Thu 4/23/09
110	Sow Grass or Install Sod	2 days	Fri 4/24/09	Mon 4/27/09
111	Final Inspection Stage	16 days	Fri 5/22/09	Fri 6/12/09
112	Pre-Final Inspection Contractor Walk-through Inspection	1 day	Fri 5/22/09	Fri 5/22/09

Project: Penn_Ave_27 Date: Wed 3/6/08	Task		Rolled Up Task		External Tasks	
	Critical Task		Rolled Up Critical Task		Project Summary	
	Progress		Rolled Up Milestone		Group By Summary	
	Milestone		Rolled Up Progress		Deadline	
	Summary		Split			

Page 4

ID	Task Name	Duration	Start	Finish
13	Correct Items from Pre-Final Inspection	3 days	Mon 5/25/09	Wed 5/27/09
14	Final Inspection	1 day	Thu 5/28/09	Thu 5/28/09
15	Obtain Certificate of Occupancy	3 days	Fri 5/29/09	Tue 6/2/09
16	Order Interior & Exterior Cleaning	2 days	Wed 6/3/09	Thu 6/4/09
17	Paint Touch Up	1 day	Fri 6/5/09	Fri 6/5/09
18	First Walk Through with Client	1 day	Mon 6/8/09	Mon 6/8/09
19	First Punch List Repairs	3 days	Tue 6/9/09	Thu 6/11/09
20	Punch List Based Walk Through / Final Walk Through	1 day	Fri 6/12/09	Fri 6/12/09

Project: Penn_Ave_27
Date: Wed 5/9/09

Task		Rolled Up Task		External Tasks	
Critical Task		Rolled Up Critical Task		Project Summary	
Progress		Rolled Up Milestone		Group By Summary	
Milestone		Rolled Up Progress		Deadline	
Summary		Split			